

Contractor	Activity Description	October					October						
		3	4	5	6	7	8	9	10	11	12	13	14
		W	T	F	S	S	M	T	W	T	F	S	S
West End													
SSG	Earthwork - cut street Crandall to Gilmore (N)	X	X										
SSG	Curb - Crandall to Gilmore	X	X	X									
Fahrner	Joint seal Glenway	X											
CAM	Asphalt rejuvenator		X										
Tri County	Pave - Pickford to Gilmore (N)								X				
Middle													
SSG	Concrete - curb Knickerbocker to Leonard (S)	X											
Tri County	Pave - Crandall to Commonwealth (S)	X											
SSG	Sanitary - laterals Pickford to Crandall (S)						X	X	X				
SSG	Storm - crossing Crandall (S)									X			
Red Arrow	Bases and handholes Crandall to Commonwealth		X	X	X								
SSG	Concrete - sidewalk and terrace Crandall to Commonwealth			X	X								
JR's	Landscaping - Crandall to Commonwealth			X			X	X					
Tri County	Pave - Commonwealth to Leonard (S)								X				
East End													
Tri County	Pave - Edgewood Ave to Spooner (N)	X											
SSG	Sanitary - Leonard to Edgewood Ave	1	1	1	1		1	1	1	1	1		
SSG	Sanitary - laterals Leonard to Edgewood Ave		1	1	1		1	1	1	1	1	1	
Red Arrow	Bases and handholes Edgewood Ave to Spooner		X	X	X								
SSG	Concrete - sidewalk and terrace Edgewood Ave to Spooner			X	X		X	X					
JR's	Landscaping - Edgewood Ave to Spooner						X	X	X	X	X		
Fahrner	Joint seal Harrison	X											
CAM	Asphalt rejuvenator		X										
Wingra Park Entrance													
Crowley	Stone veneer masonry												