

State Project ID: 5992-11-21/28

Date: March 13, 2026

John Nolen Drive

Lakeside Street to North Shore Drive

Dane County



Project Weekly Update

(John Nolen Drive Construction)

General Project Information – The John Nolen Drive project includes reconstructing John Nolen Drive and six bridges that span the causeway. New curb and gutter with a raised median separating northbound and southbound traffic will narrow traffic lanes to calm high traffic speeds. The Capital City Trail will be moved further from the roadway with the addition of three new bridge structures, increasing pedestrian safety and greenspace along the corridor. The trail will also be widened, increasing the capacity of the trail, with separate paths for bikes and foot traffic.

Project Schedule – Stage 2 Start Date: November 24, 2025

Anticipated Stage 2 Completion: August 2026

Current Stage / Traffic Impacts – Stage 2: Work entails reconstructing southbound John Nolen Drive, reconstructing three bridges on the causeway, and the Basset to Bedford pedestrian path.

- John Nolen Dr restricted to one lane each direction on existing northbound lanes
- No left turns from Broom St to John Nolen Dr
- Nighttime full closures (causeway only) anticipated for bridge girder installation

Upcoming Stage / Traffic Impacts – Stage 2a (anticipated start early April, work is concurrent with Stage 2): Work entails reconstructing the western half of the Broom St intersection

- Phase 1* entails reconstructing outbound/eastbound lanes of Broom St
 - Broom St (outbound only) closed between W Wilson St and John Nolen Dr
- Phase 2 entails reconstructing inbound lanes of Broom St
 - Broom St (full closure) between W Wilson St and John Nolen Dr
- Bike and pedestrian traffic detoured to North Shore during railroad reconstruction. Railroad work performed by others under contract with WSOR.
- A temporary “all way stop” will be installed at the S Bedford St/North Shore Dr intersection to address an anticipated increase of vehicle traffic

Upcoming Stage / Traffic Impacts – Stage 2b (phase 1 starting March 23, work is concurrent with Stage 2): Work entails reconstructing the western half of the North Shore Dr intersection extending roughly 400 feet west of the WSOR rail crossing

- Phase 1* entails reconstructing inbound/westbound lanes of North Shore Dr
 - North Shore Dr (inbound only) closed between John Nolen Dr and S Bedford St
- Phase 2 entails reconstructing outbound lanes of North Shore Dr
 - North Shore Dr (full closure) closed between John Nolen Dr and S Bedford St

Bike and pedestrian traffic detoured to Broom St during railroad reconstruction. Railroad work performed by others under contract with WSOR.

*Stage 2b phase 1 may occur concurrently with Stage 2a phase 1

Work Week of 3/16/26

- North bridge
 - Pile driving for pier
 - Framing pier cap
 - Backfilling/grading north abutment
 - South abutment removal
- Middle bridge
 - Pile driving for pier
 - Framing pier cap
- South bridge
 - Pier pile template installation
- Storm sewer installation along causeway
- Jack and bore under North Shore Dr rail crossing

Work Week of 3/23/26 *WB North Shore to Close*****

- North bridge
 - Framing pier cap continues
 - Pile driving for south abutment
 - Framing south abutment
 - Preliminary concrete staining
- Middle bridge
 - Framing pier cap
 - North abutment removal

- Preliminary concrete staining
- South bridge
 - Pile driving for pier
 - Preliminary concrete staining
- Pavement removal on WB North Shore

Traffic/Pedestrian/Bike Impacts

- The temporary crosswalk on the north side of Broom St is in place and will be the only crossing at Broom St until the project is complete. Sidewalk along the southern side of Broom St is closed.
- The Capital City Trail remains open. No additional trail disruptions are anticipated until summer of 2026. Cyclists are encouraged to dismount from their bikes when crossing active construction zones near Broom St and North Shore Dr.
- All vehicles on John Nolen Dr use existing northbound lanes between Lakeside St and the Monona Terrace.
 - Both directions of traffic are reduced to one lane prior to entering the active work zone.
 - Signs have been installed on both end of the project to provide direction on where to “zipper merge”. Motorists should utilize all lanes and avoid early merging.
- Motorists are reminded the statutory speed limit has been reduced to 25mph for the duration of the project. The state of Wisconsin doubles fines in construction or work zones when workers are present. These doubled fines apply not only to speeding, but also other traffic violations such as unsafe lane changes or failure to yield.

Please be alert when traveling along the John Nolen Drive corridor. Please note that some work is dependent on weather and may be subject to change. Thank you in advance for your patience throughout this project.

Contact Information

Mark Sponem, WisDOT – Project Manager

Email: mark.sponem@dot.wi.gov

Dan Bauknecht, WisDOT – Project Engineer

Email: daniel.bauknecht@dot.wi.gov



If you would like to be added to the weekly update distribution list, please sign up using the subscribe button on the project website or email your name and email address to daniel.bauknecht@dot.wi.gov.

Project Website

[John Nolen Drive | Engineering | City of Madison, WI](#)

The screenshot shows the City of Madison website's navigation bar with "CITY OF MADISON" on the left and "Departments", "Report a Problem", "Services", "Jobs", "Accounts", "Contact", and a search box on the right. Below the navigation is a banner for "Engineering" with a sub-menu including "Stormwater", "Sanitary Sewer", "Streets & Paths", "Facilities", "Developers & Contractors", "Permits", "Projects" (highlighted), and "About". A breadcrumb trail reads "City of Madison / Engineering / Projects / John Nolen Drive".

Projects

- Bike
- City Facilities
- Road Construction +
- Sewer / Storm
- Archived Projects
- John Nolen Drive -**
 - Contact
 - Documents, Plans
 - Map
 - Project Overview

John Nolen Drive

Monthly Meeting Updates

Monthly construction progress meetings will be held IN-PERSON at the field office located at 701 E Washington Ave, Suite LL3 (former Brink Lounge) on the first Tuesday of every month at 11 a.m. starting on Tuesday, Nov. 4, 2025. The public is welcome to attend these meetings to learn about construction progress, upcoming work, as well as opportunity to ask questions of the construction team. Access to the field office building is located off of the back parking lot, which is accessed off of the S Blount St driveway. There will be door signs setup directing the public where to go to find the meeting location.

Latest Update 2/27/2026

General Project Information

Progress Pictures





