

# Madison Public Library Support Center

Addendum #2

2/1/2017

Item	Sheet
Code review sheet number conflict – A001 in sheet index, sheet number is AG001	A000 or AG001
Replace landscape timbers with curb and gutter	C101, C202
Indicated scale is 1:20, appears that it should be 1:10	C201, C202
Increase aggregate depth to 6" on detail 8/C300 and 5/C300 (see attached mark-up). No change to detail 6/300 per 1/27 discussion with Scott Anderson.	C300
Boiler Exhaust duct will be removed and roof patched under BPW Hazmat Abatement contract 7869 (see attached mark-up).	MD101.1, MD101.2
Indicate OA control damper location for Friends Storage 116 and Conference Room 111 (see attached mark-up). Also add to schedule.	MV101.1, M501
Exterior Break Area Concrete thickness specified at 8"	C101
Revise KEYED NOTES #5 to: RAIN GARDEN BIO INFILTRATION BED PLUGS. PLUG TO PLANTS TO MEET WI DNR APPROVED SPECIES LIST. SEE C202 FOR PLANT SPACING AND DETAILS.	L100
Roof Hatch revision to L-50 TB, thermally broken hatch with railings to meet OSHA requirement	Specs 07 72 00 - 2
Reuse Existing Dock Shelter	AD101, AD201, A201, Specs 11 13 16
Revised Loading Dock Levelers to EOD type	Spec 11 13 19.13
Eliminated spec section on bumpers - they are integral to EOD leveler	Spec 11 13 13