ID	Task Name	Duration	Start	Finish	Resource Names
1	Install Advance Message Boards	10 days	Mon 8/3/26	Fri 8/14/26	Barricade Flasher
2	Mobilization	1 day	Mon 8/17/26	Mon 8/17/26	Speedway
3	Install Initial Erosion Control	1 day	Mon 8/17/26	Mon 8/17/26	Greener Valley
4	**Phase 1 - Railroad Island Removal/replacment**	**5 days**	**Mon 8/17/26**	**Fri 8/21/26**	
5	Electrical Removals	1 day	Mon 8/17/26	Mon 8/17/26	Nickles Electric
6	Grade prep and pave	4 days	Tue 8/18/26	Fri 8/21/26	Earthwork
7	**Phase 2 Traffic Shift East Side SAN**	**5 days**	**Mon 8/24/26**	**Fri 8/28/26**	
8	Clearing and Grubbing	1 day	Mon 8/24/26	Mon 8/24/26	Moll Constructior
9	East Side Sanitary Sewer an Structures	3 days	Mon 8/24/26	Wed 8/26/26	Speedway Sewer
10	East Side Base/Curb/Restore	2 days	Thu 8/27/26	Fri 8/28/26	Concrete
11	**Phase 3 Traffic Shift - West Side Fish Hatch**	**50 days**	**Mon 8/31/26**	**Fri 11/6/26**	
12	West Side Sanitary Sewer	10 days	Mon 8/31/26	Fri 9/11/26	Speedway Sewer
13	West Side Storm Sewer	7 days	Mon 9/14/26	Tue 9/22/26	Speedway Sewer
14	Roadway Excavation and Base	3 days	Wed 9/23/26	Fri 9/25/26	Earthwork
15	Electrical Conduit install	3 days	Wed 9/23/26	Fri 9/25/26	Nickles Electric
16	Utility Relocations	15 days	Mon 9/28/26	Fri 10/16/26	Utilities
17	West Side Sidewalk Grade and Prep	3 days	Mon 10/19/2	Wed 10/21/2	Earthwork
18	West Side Sidewalk	5 days	Thu 10/22/26	Wed 10/28/2	Concrete
19	West Side Curb & Gutter	5 days	Thu 10/29/26	Wed 11/4/26	Concrete
20	West Side Roadway Asphalt	2 days	Thu 11/5/26	Fri 11/6/26	Tri County
21	Restoration	2 days	Thu 11/5/26	Fri 11/6/26	Greener Valley
22	**Phase 4 Restore Railroad Island**	**10 days**	**Mon 11/9/26**	**Fri 11/20/26**	
23	Remove and Prep	1 day	Mon 11/9/26	Mon 11/9/26	Earthwork
24	Pour curb and Cure	4 days	Tue 11/10/26	Fri 11/13/26	Concrete
25	Pavment	1 day	Mon 11/16/2	Mon 11/16/2	Tri County
26	Roadway Asphalt Mill and Overlay	3 days	Tue 11/17/26	Thu 11/19/26	Tri County
27	Pavement Marking	1 day	Fri 11/20/26	Fri 11/20/26	Crowley
28	**Phase 5 - North of Carver East side Fish Hatch**	**10 days**	**Mon 8/17/26**	**Fri 8/28/26**	
29	Clear and Grub	1 day	Mon 8/17/26	Mon 8/17/26	Earthwork
30	Grade and Prep	4 days	Tue 8/18/26	Fri 8/21/26	Earthwork
31	Pour and Cure	5 days	Mon 8/24/26	Fri 8/28/26	Concrete
32	Restoration- Landscaping	2 days	Tue 8/25/26	Wed 8/26/26	Greener Valley
33	**Phase 6 Wingra Creek**	**150 days**	**Mon 10/26/2**	**Fri 5/21/27**	
34	Prep for bridge construction	5 days	Mon 10/26/2	Fri 10/30/26	Earthwork
35	Piling CIP 10.75x.365 Inch, Bar Steel Reinforcement HS Structures	5 days	Mon 11/2/26	Fri 11/6/26	Larson Construction
36	Concrete Masonry, Bridges - back wall of abutment & expansion deivce poured in '27	5 days	Mon 11/9/26	Fri 11/13/26	Larson Construction
37	Rip Rap, Fabric, Underdrain backfill	4 days	Mon 11/16/2	Thu 11/19/26	Speedway
38	Winter Stabilization	1 day	Fri 11/20/26	Fri 11/20/26	Speedway
39	Bridge Construction	13 days	Mon 4/5/27	Wed 4/21/27	Larson Constructi
40	Expansion Devie	4 days	Wed 4/14/27	Mon 4/19/27	Larson Constructi
41	Rubberized Membrane, Waterproofing, protective Surface	2 days	Tue 4/20/27	Wed 4/21/27	Larson Construction
42	Steel Railing	2 days	Thu 4/22/27	Fri 4/23/27	Larson Constructi
43	Grade and Prep	5 days	Mon 4/26/27	Fri 4/30/27	Earthwork
44	Pour and Cure	10 days	Mon 5/3/27	Fri 5/14/27	Concrete
45	Restoration - Landscaping	5 days	Mon 5/17/27	Fri 5/21/27	Greener Valley



Project: Schedule Cannonball.m
Date: Thu 7/16/26

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			